

Detailed report

28/07/2026 - 04/08/2026

Total: 17:15:00



Date	Description	Duration	User
03/08/2026	"Break" Workshop General	00:30:00 17:00:00 - 17:30:00	Aaron
03/08/2026	Install lights curtain on back of machine. Remove door cylinder, run new water chiller lines to laser source (electrical cables to water chiller require covers), adjusted exchange table sensor so top table reaches table clamp. Install plastics into cable tracks(wrong size of plastics- tbc if will work). Looked at protective lens(burnt). Machine needs new lens and recentering, testing of cuts Aaround install	04:00:00 13:00:00 - 17:00:00	Aaron
03/08/2026	Cut rest of exchange table sensor mounts, install on machine. Note: slot for cables to be cut still,and testing of table exchange(sensor position) Workshop - 3015GAll	02:00:00 11:00:00 - 13:00:00	Aaron
03/08/2026	Day brief, tidying up of workshop, and sorting of personal tools Workshop General	02:00:00 09:00:00 - 11:00:00	Aaron
29/07/2026	Design, cut and start assembly of table travel sensor mounts and cover. Set up 1.2 mm cut parameters Workshop - 3015GAll	08:45:00 08:00:00 - 16:45:00	Aaron